BRUHAT BANGALORE MAHANAGARA PALIKE
YELAHANKA DIVISION
KRIDL Works

SL NO	WARD	Ward NO	DETAIL WORK	VALUE OF WORK IN LAKHS	Programme per Month	1	2	3	4	Remark
						Feb-20 to Oct-20	Nov-20	Dec-20	Jan-21	
1	Attur	3	Asphalting to roads at Ambhabhavani layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division	200.00	24.46	-	2nd And Part Bill 28.00	32.00	13.38	Work Completed
							← 73.38 →			
							NOTE:			
							Achieved Progress			

BRUHAT BANGALORE MAHANAGARA PALIKE
YELAHANKA DIVISION
KRIDL Works

SL NO	WARD	Ward NO	DETAIL WORK	VALUE OF WORK IN LAKHS	Programme per Month	1	2	3	Remark
						Nov-19	Dec-19	Jan-20	
1	Attur	3	Asphalting to roads at Ambhabhavani layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division	200.00	24.00	1st And Part Bill			Work Completed
						25.00	30.00	17.09	
						← 72.09 →			
						NOTE:			
						Achieved Progress			

ABE, Yank

BRUHAT BANGALORE MAHANAGARA PALIKE
YELAHANKA DIVISION
KRIDL Works

SL NO	WARD	Ward NO	DETAIL WORK	VALUE OF WORK IN LAKHS	Programme per Month	1	2	3	Remark
						Feb-21 to June-21	Jul-21	Aug-21	
1	Attur	3	Asphalting to roads at Ambhabhavani layout and surrounding area in ward no: 03 Yelahanka satellite Town Sub division	200.00	20.31	-	3rd And Final Bill		Work Completed
							2.00	58.94	
							60.94		
							NOTE:		
							Achieved Progress		

AEE 9it